

FOR COUNCIL

Updates as of February 13, 2017

FOR COUNCIL

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

Project Name	Project Description	Current Phase/Status	Comments	Completion Date
TIGER GRANT				
1. Annual Tiger Grant Follow Up Report	Annual report required by FHWA	Post construction	Annual report due Fall 2016 - 2022. Annual Report for 2016 was submitted.	Fall
2005 - 2014 C.I.S.T. PROJECTS				
2. Zora West from Range Line to Main (TCO512)	Widen Zora to 5 lanes including bike lanes, sidewalks and storm water improvements	Construction Phase	95% complete; message board in place; contractor completed paving from Main St. to Rangeline.; contractor proceeding with sidewalk from Main to Rangeline	Winter 2016/2017
3. St. Louis from Broadway to Zora (TCO515)	Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer	Construction Phase	ROW purchase complete; underground utilities adjustments have started; bid approved by council on Dec. 19; preparing for open house pre-construction meeting; open house Feb. 27th	Fall 2017
TRANSPORTATION PROJECTS				
4. Utility Cuts & Traffic Control	Repairing / patching utility cuts within City right of way	Construction Phase	procedures for electronic street cut permitting has been completed and implemented; progressing through designated areas as identified by electronic permitting system; bid was approved by council on 12/19; notice to proceed was issued on 1/17	ongoing
5. Overlay 2016	Repairing street surfaces	Construction Phase	Complete Under budget	Fall 2016
6. Overlay 2017	Repairing street surfaces	Designing Phase	Preparing plans and bid documents; Scope: 20th St - Schifferdecker to Main; Main St - 15th St to F St; 4th St. from Adele to Main; Pearl to Indiana; 32nd - Jackson to Main; 15th - Illinois to Kansas; 4th - Adele to Main; Zora - Rangeline to Main; additional overlay on 26th Street from Indiana to Main St with additional funding provided by FEMA; council approved contract on Feb. 6th ; also included are 4 basketball courts being funded by Parks and Rec.	Fall 2017
STORMWATER PROJECTS				
7. 8th & Patterson (TSO423)	Add capacity to existing drainage system, replace undersized pipes	Utility Relocation Phase	utility relocations underway	Fall 2017
8. B St. & Byers Ave (TSO601) - Minor System Improvements	Construct new gutter crossings to improve drainage and reduce ponding water	Bid Preparation	preparing bid documents	Spring 2017

9. Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606) & Joplin Creek Channel Improvements north of Campbell PKWY to 5th Street (TS 607)	Improve existing drainage system to reduce localized flooding	Construction Phase	Design complete; ROW acquisition complete; City Staff reviewing construction phasing options to coordinate this project and associated street closures with disaster recovery projects; blocks for project will be purchased this fall and be stored on City Property near the project site	2019
10. 4th & School Culvert Improvements Phase I (TSA612)	Improve existing drainage system to reduce localized flooding	Construction Phase	awarded contract goes to council on Feb. 21st; anticipated construction to start in March;	2017
11. 4th & School Culvert Improvements Phase 2	Replacing existing deteriorated & undersized culverts, improving existing open ditches, and adding new culvert system to reduce localized flooding	Property/ Easement Acquisition Phase	Design 90% complete, obtaining permits from Railroad & Corps of Engineers, Acquiring last two easements, anticipate bidding in Fall of 2017 with Construction in Spring of 2018	2017
12. Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613)	Replacing existing open ditches with a pipe & catch basin system	Construction Phase	preconstruction meeting being scheduled; notice to proceed date is to be determined; construction started; 20% complete	Summer 2017
13. Ditch & Culvert Improvements Peters from 9th to 12th (TSO614)	Improve existing drainage system to reduce localized flooding	Construction Phase	Construction started August 1; 85% complete; paving to be completed in the spring	summer 2017
14. Porter & 4th CMPA Repair (TSO601) - Minor System Improvements	Repairing rusted outlets and box culverts with sidewalk	Planning Phase	in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on design which will be split into two (2) phases, 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents;	Spring 2017
15. Perkins & Tyler Culvert (TSO603) Catch Basin & Closed System Maintenance Projects	Installing new 18" RCP to alleviate ditch flooding	Construction Phase	utilities located; plans are complete	Spring 2017
16. Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03)	Regional detention basin to reduce downstream flooding and improve water quality	Construction Phase	project delay due to property acquisition; construction started; property owners have been notified by way of correspondence	Spring 2017
17. Florida and Waters Edge (TSO603 - Maintenance Projects	Repairing storm sewer pipe to reduce localized flooding	Planning Phase	storm sewer pipe repair to be done; discussing various solutions with property owners	Spring 2017
RESIDENTIAL DEVELOPMENT				
18. Waters Edge Unit #4		Design Phase	plans approved; waiting for construction to start	TBD
19. Cedar Ridge Plat #6	A residential development of approximately 24 Acres located West of Even Avenue and North of 28th Street	Design submitted and Plat approved	A preliminary plat has lapsed and some infrastructure is in place. Engineering plans of the existing infrastructure as well as proposed infrastructure are required before approval of a new plat.	0
20. Woodland Subdivision Phase 1	Development being constructed by Schuber Mitchell	Construction Phase	streets under construction; curb, gutters and pavements are substantially complete	N/A
SANITARY SEWER PROJECTS				

21. Shoal Creek WWTP Expn Ph II	Expanding the capacity of the facility to handle organic waste and waste water	Construction Phase	Installing Bar Screens at the Headworks has been added to protect the equipment in the Treatment Process; Bids from manufacturer were opened with Fairfield Service Company having lowest bid at \$85,000	Spring 2017
22. Operational Assessment of the Filmore & Tin Cup Lift Stations	Analysis to determine the impact of wet weather flows on the pumping capacities of the lift stations. The consultant will make subsequent recommendations to ensure that the system continues to provide reliable and ample wastewater capacity to meet future demands.	Planning Phase	Agreement with Consultant was approved by Council on Dec. 5; Kick off meeting was held on Feb. 6th	Summer 2017
23. Sanitary Sewer Extension SE of I-44 & Hwy 43	Extending sanitary sewer to service more residents	ROW Phase	easement acquisition on hold indefinitely	TBD
24. 2016-17 Sanitary Sewer Evaluation & Rehabilitation	This is for annual sewer rehabilitation & reconstruction work; specific work needed for many types of repair; allowing the City staff the flexibility of improving and maintaining the collection system	Design Phase	sewer basins being delineated and GIS database being updated with recent improvements by Allgeier Martin & Assoc;	Spring 2018
25. Lift Station SCADA Addition	Installation of SCADA equipment at 12 lift stations; rain gauges will also be installed at 5 lift stations around town & on City Hall's rooftop. The equipment will allow staff to remotely monitor lift station pumps, as well as assist in the collection of data related to flows in the sanitary sewer system.	Construction Phase	Council approved the contract award to JIE on Nov. 7, 2016; preconstruction meeting was held on Jan. 15th	Summer 2017
26. Villa Heights #15 Sanitary Sewer Crossing Re-route at Newman Road	Design a re-route of the sanitary sewer line across Turkey Creek. Due to erosion over time, the original manhole is now located in the middle of the waterway.	Design Phase	Survey is complete; design of an aerial crossing is underway	Summer 2017
27. I & I Reduction program	The consultant is to develop a targeted program aimed at eliminating unpermitted discharges within the City's wastewater collection and treatment system, within the timeframe of the City's Peak Flow Voluntary Compliance Agreement with DNR.	Planning Phase	Request for Qualifications from prospective consultants arrived and were evaluated; consultant agreement approved by council on 6th; kick off meeting scheduled for Feb. 16	TBD
CDBG PROJECTS-DR-II				
28. Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II)	Design of sidewalk replacement projects inside the tornado area	Design Phase	Continuing with ROW Coordination and Utility Coordination	Fall 2017
29. JACOBS / LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2017
30. JACOBS / NON-LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2017
31. JACOBS / LMI McCoy Drainage improvements	Adding to the existing drainage system along McCoy Ave from 26th to 23rd Sts. Includes pipes, inlets, sidewalks, replacing pavement	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2017

32. (b) JACOBS / LMI McCoy South of 26th CMPA Pipe Replacement	The existing corrugated metal arch pipe starting just south of 26th Street is deteriorated and will be replaced	Design Phase	Preliminary plans approved; design ongoing	Fall 2017
33. JACOBS / NON-LMI Oliver Ditch Improvements	Improving the ditch from Oliver to 26th St with emphasis on the street crossings	Design Phase	90% Plans turned in; City Staff reviewing	Fall 2017
34. JACOBS / NON-LMI Sunset Drainage Improvements	Improving existing drainage system by extending west and adding new inlets	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2017
35. ANDERSON /WP2 5004) NON-LMI Mill & Overlay/Range Line Rd to Connecticut - 15th St to 20th St	Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed	Design Phase	Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete; Work Authorization approved by City Council. Awaiting Signatures before beginning design.	November 2018
36. ANDERSON / (WPA 5006) NON-LMI Mill & Overlay/Range Line Rd to Florida Ave - 20th St to 24th St	Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed	Design Phase	Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete;	November 2018
37. ANDERSON /WP 1 S-0100) Texas Ave. & Arizona Ave.- 20th St. to 22nd St. Stormwater Improvements	Construct stormwater collection system and reconstruct curbs	Bid Preparation Phase	design complete. Work Authorization approved; obtaining temporary easement; Design complete. Work Authorization approved by City Council. Awaiting signatures before preparing bid documents and finalizing environmental assessment.	February 2018
38. ANDERSON / (WP2 S-0300) Delaware Ave. - 15th St. to 18th St. Stormwater Improvements	Construct Stormwater collection system	Final Design	design complete; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment; Work Authorization approved by City Council. Awaiting signatures before preparing bid documents and finalizing environmental assessment.	January 2018
Main St.				
39. Main Street Improvements from 15th Street to 32nd Street	Street improvements inside the tornado area	Construction Phase	advertised Dec. 25th; Prebid meeting was held Jan. 11th; Project was opened for bidding on Jan. 24th; contract was awarded by council on February 6th; open house scheduled for Feb. 22nd	Winter 2017-2018
40. Storm Project #27 - 28th and Main St to 27th St and Pearl Ave	Improvements to existing storm sewer inside the tornado area	Construction Phase	advertised Dec. 25th; Prebid meeting was held Jan. 11th; Project opened for bidding on Jan. 24th; will be bid as required combination with Main St.; contract was awarded by council on February 6th; open house scheduled for Feb. 22nd	Winter 2017-2018
20th Street				
41. JET/ 20th Street Improvements from (Main Street to Connecticut Ave)	Street improvements inside the tornado area	Construction Phase	Final plans approved; waiting for final bid documents	Fall 2018
42. JET/ Storm Project #6 - New Culvert (18th St and 20th St & New Hampshire)	Improvements to existing storm sewer inside the tornado area	Construction Phase	Final design submitted 9/30/16; waiting for final bid documents; will be bid as required combination with 20th St	Fall 2018
43. JET/ Storm Project #14 - Iowa Ave Branch, 20th Street to 15th Street	Improvements to existing storm sewer inside the tornado area	Construction Phase	Final design submitted 9/30/16, waiting for final bid documents; will be bid as required combination with 20th St	Fall 2018
44. ANDERSON/(WP2 5004) 20th St - Connecticut Ave to Range Line Rd Street Improvements	Storm sewer replacement projects inside tornado area	Construction Phase	Final plans approved; waiting for final bid documents	Fall 2018

45. ANDERSON / (WP1 S-0400) 20th St. and Highview Ave. Stormwater Improvements	Replace box culverts to improve stormwater conveyance	Construction Phase	design complete; Work Authorization approved; obtaining temporary easement; This project will be coordinated with street project for bidding; Awaiting signatures before preparing bid documents and finalizing environmental assessment; will be bid as required combination with 20th	Fall 2018
46. ANDERSON / (S-0500 CPMA) 20th St. from Range Line Rd. to Joplin Creek Stormwater Improvements	Replace deteriorating stormwater pipe	Construction Phase	design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment. This project will be coordinated with 20th Street project for bidding; will be bid as required combination with 20th St.	Fall 2018
CDBG PROJECTS-DR-II PAP-TBD				
47. Surface Project 4003 (22nd to 26th & Maiden Ln to Jackson Ave)	Sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey completed 9/30/16; Design started	January 2017 (Final Plans Complete)
48. Surface Project 4004 (26th St to 32nd St & Maiden Ln to Main St)	Sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey completed 9/30/16; Design started	January 2017 (Final Plans Complete)
49. Surface Project 4005 (15th to 19th & Jackson Ave to Main St)	Sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	project will be advertised on Feb. 21	Fall 2017
51. Surface Project 4006 (22nd St to 26th St & Jackson Ave to Main St)	Sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey completed 9/30/16; Design started	January 2017
52. Surface Project 4008	Sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey started	June 2017 (Final Plans Complete)
53. Surface Project 4010	Sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey started	June 2017
54. Storm Project #11 - 15th Street and Michigan	Improvements to existing storm sewer inside the tornado area	Design Phase	survey completed 11/20/16; design started	November 2016
55. Storm Project #12 - 15th Street and Illinois Ave	Improvements to existing storm sewer inside the tornado area	Environmental Assessment Phase	survey completed 11/20/16; design started	December 2016
56. Storm Project #19 - Mohaska WQ Basin	Improvements to existing storm sewer inside the tornado area	Design Phase	Final design submitted 9/30/16, waiting on city comments; required combination with bid for Mohaska Trail	Winter 2016 (ROW & Utility Phase)
57. Joplin Mohaska Trail	Trail inside tornado area	Construction Phase	Working on final design	Summer 2018
SANITARY SEWER PROJECTS				
58. ALLGEIER MARTIN /Phase Two Sanitary Sewer Renovation Projects Four and Five	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Construction Phase	plans and specifications were modified to improve response to service interruptions; trenchless repair work and lateral connection repairs is progressing; 80% complete	Fall 2017

59. ALLGEIER MARTIN / Bartlett Addition Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near old 32nd Street and St. John's Boulevard, northwest across Maiden Lane to near 26th Street and McCoy Avenue.	Construction Phase	Project is 100% complete but a no-cost Change Order was approved to extend the contract's end date to allow time for the contractor to fix the large patch in S. McClelland next to Irving Elementary.	Spring 2017
60. ALLGEIER MARTIN / Shoal Creek Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near 32nd Street and Jackson, with branches to the north to 26th street and to the northeast across Main Street to near 27th Street and Grand Avenue.	Construction Phase	under construction; 33% Complete	Summer 2017
61. ALLGEIER MARTIN / West 12th-Harmony Hts Sanitary Sewer Interceptor Sewer Replacement Project	Replacement of existing sanitary sewer interceptor line near 15th Street and Iowa Avenue, south and west across Indiana Avenue at 20th Street to near 26th Street and Michigan Avenue.	Construction Phase	As the last interceptor replacement project, finalization of the plans were on hold until the Eastmorland project's construction costs are known; project was advertised on January 29th; bid opening scheduled for February 24th	Winter 2017
62. ALLGEIER MARTIN / Eastmorland Sanitary Sewer Interceptor Replacement Project.	Replacement of existing sanitary sewer interceptor line near 20th Street and Murphy Boulevard northwest to near Connecticut Avenue.	Construction Phase	Bid opening was held on January 25th; low bidder will be taken to council	Winter 2017 (Design Only)
63. ALLGEIER MARTIN / Banker's Addition Sanitary Sewer Interceptor Replacement Project	Replacement of existing sanitary sewer interceptor line from near 20th Street and St. Louis Avenue, north to near Murphy Boulevard and Massachusetts Avenue.	Construction Phase	substantially complete	Spring 2017
64. Crossroads Sewer Improvements, Phase II - 32nd St & Apple Rd and Prigmore Ave & County Rd 180	8,000 feet of new sewer main to facilitate development of parcels	Construction Phase	review plans submitted and approved; was advertised on 1/15; bid opening on 2/15	Fall 2017
65. Wildwood Ranch Business Park Sewer Infrastructure - W 32nd St and W 20th St, W of Central City Rd - (EDA)	7,000 feet of new sewer main to facilitate development of the business park; to be completed May 22, 2018 per EDA Grant	design phase	Conceptual Phase Design Memorandum was received Oct. 12; Notice to Proceed to HDR for Preliminary Design Phase was issued on Oct. 17 ; preliminary plans were submitted 1st part of January to the City & EDA; City review of comments was finalized on January 27th; EDA approved environmental assessment and grant is being ammended	TBD
CIST PROJECTS				
66. Jackson - Bridge Replacement at Shoal Creek (TCO613)	Bridge replacement at Shoal Creek	Preliminary design phase	analyzing two options: constructing the bridge at current bridge location or constructing it at a location proposed by the "Save Low Water Bridge" group; property owner meeting conducted on Tuesday Oct. 25th; Proceeding with Bridge Design at offset location between I44 and existing bridge; setting up preliminary plans for open house	TBD
67. Schifferdecker Bridge ROW (TCO614)	Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow	Conceptual Design Phase	90% complete; ROW acquisition began in the fall of 2015; ROW negotiations in progress; utility companies reviewing plans and designing relocation; Clearing and Grubbing bids rejected; Redesigned clearing and grubbing bids awarded by council; preconstruction meeting was held on Dec. 12th; construction started week of Dec. 19	TBD

68. 32nd St - Schifferdecker to County Club (ROW) (TCO601)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held on August 2; ROW acquisition process begins	TBD
69. 32nd St - Country Club to Central City Rd (TCO602)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Design Phase	conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held August 2	TBD
70. 32nd St at Central City Road (EDA)	Roundabout constructed to improve traffic flow in area	Conceptual Design Phase	waiting for EDA final review of documents	Spring 2018
71. Zora - Range Line to MO 249	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Planning Phase	conceptual plans received; public open house meeting was held on August 30th	TBD
72. 4th Street RR Crossing Repair	Repairing street surface at railroad crossing	Design Phase	new KCS agreement received, revised and sent back to KCS for approval; agreement went to council on 1/17; finishing work on design	TBD
73. 44th Street - Range Line to Connecticut	Widening of street	Design Phase	second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February; continuing property owner negotiations; consultant agreement was awarded by council	TBD
74. Connecticut Overpass at I-44	0	Design Phase	Bridge design under way; possible cost share with MODOT	TBD
75. Connecticut - South of Overpass at I-44 to 44th Street & Stormwater TSO 609 - 610	Widening of street	Design Phase	second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February; consultant agreement awarded by Council	TBD
76. Connecticut - 32nd St to North of Overpass at I-44	Widening of street	Planning Phase	meeting with property owners regarding the planning phase was held in February 2016; negotiating with selected consultant; cost share with MODOT; council awarded contract on Dec. 19	
77. Manhole Adjustments for Smoothness in Arterial and Collector Streets	Adjust manhole elevation for approximately 110 manholes within the City streets	Construction Phase	70% complete; project approved by Council May 16; contract awarded; pre-construction meeting was held; work starting in November; notice to proceed was given Nov. 14th ; construction started	Spring 2017
78. RR Improvements at 10th Street & Jackson	Improving at grade railroad crossings along 10th St.	Design/Review Phase	area residents have been notified by mail of scheduled meeting; met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; Jackson Ave plans are complete; meeting with MNA Railroad to determine time when they can do their portion of the project at Jackson then a contract will be developed which will help determine the Notice to Proceed; waiting on utility companies	TBD

79. 18th Street Rail Road Crossing (KCS)	Closing KCS crossing	Design Phase	Approved by Council on March 7, 2016. Property owners have been informed of the plan and emergency services are in favor of it. Utilities have been coordinated. 18th Street has been closed at the RR crossing by KCS and permanent barricades were installed. This work is planned to be bid with the "RR Closures at 10th Street and Sergeant" project.	TBD
80. RR Closures at 10th Street and Sergeant	Closing railroad crossing at 10th St	0	Met with MNA RR who is willing to work with us by improving the crossing. The City will close the roadway and install a permanent barrier. This work is planned to be bid with the "18th Street Rail Road Crossing (KCS)" project.	TBD
MISC PROJECTS				
81. Street and Sidewalk improvements in the NID IV area	0	Design Phase	0	Spring 2018
82. Trail from MSSU to Mall (TSO501)	Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane	0	Preliminary design completed and under review	ongoing
83. Demolition of building under Pennsylvania viaduct	Dismantling of the Pennsylvania viaduct building	Construction Phase	Council Bill 2016-146 was approved by Council on Oct. 17; Bridge is closed pending demolition	June 2017
84. Design of North Bound Right Turn Lane - 32nd and Main	Redesign of intersection for better traffic flow	Designing Phase	funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15; cost share with MODOT	TBD
85. 32nd & Indiana- North Bound Right Turn Lane	Redesign of intersection for better traffic flow	0	cost share with MODOT; council awarded contract on Dec.19	TBD
86. Design of Sidewalk on Main, North of 15th St to 11th St	Sidewalk, ADA Ramp improvement for possible TAP Funding	Utility Relocation Phase	funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15	TBD
INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE				
87. M & T Dermatology at 2829 S Jackson	stormwater, detention; sanitary sewer connection	Construction Phase	Stormwater Management; street widening and approach	TBD
88. Joplin Event Center Parking site - H2 Corner of 1st & Joplin Ave	stormwater, detention; sanitary sewer connection	Construction Phase	will service existing Event Center, and be constructed to accommodate future expansion of the Parking lot to the North.	TBD
89. 26th & Winfield Sanitary Sewer Extension	Sanitary sewer extension and connections	0	Extending Sanitary Sewer along Winfield for residential development	#REF!
90. Wildwood Ranch Parkway Extension	Street Extension; West of John Duffy Dr.	Bid Preparation	Street construction ; storm water infrastructure	TBD

91. Holiday Inn - 3402 S. Arizona	New Building	Construction Phase	Expansion of storm water detention; re-route of sanitary sewer main and new tap; driveway	TBD
92. HaFeez Plaza	0	0	Stormwater, Sanitary Sewer connections, Sidewalk, driveway, curb and gutter	0
93. O' Reillys Senior Living - 3002 S John Duffy	0	0	Stormwater, Sanitary Sewer connections, Sidewalk, driveway, curb and gutter	0
94. Warehouse Storage Facility for Christ in Youth - near Zora & Main)	stormwater, detention; sanitary sewer connection	0	stormwater	TBD
0				
TIGER GRANT		0	0	0
20th Street Overpass (TBO522)	0	0	0	
20th Street Transit	0	0	project complete	0
26th Street (TGO521)	0	0	project complete	0
Schifferdecker (TGO519)	0	0	project complete	0
Maiden Lane Widening (TBO 520)	0	0	project complete	0
LPA PROJECTS		0	project complete	0
Newman Road	0	0	project complete	0
Kelsey Norman	0	0	project complete	0
Royal Heights	0	0	project complete	0
East Moreland	0	0	project complete	0
TRANSPORTATION PROJECTS				
RR Crossing Repairs 2012	0	0	project complete	0
Murphy Ave at Pool St - Sinkhole Repair	0	0	project complete	0
Murphy Blvd and 5th St - Sinkhole	0	0	project complete	0
20th Street and Joplin Ave - Sinkhole	0	0	project complete	0
28th Street and St John's Blvd - Sinkhole	0	0	project complete	0
Illinois Ave and 15st Street - Sinkhole Repair	0	0	project complete	0
Micro-surfacing 2016	0	0	project complete	0
Main Street Ride Ability Improvement - 2015.	0	0	Project complete	0
Street Chip and Seal Project	0	0	Project Complete	0
Overlay 2014 - 2015 (IS1502)	0	0	project complete	0
STORMWATER PROJECTS				
Culvert Improvements 23rd & Iron Gates - Maintenance Projects (TSO603)			project complete	
Turkey Creek WWTP Expansion			project complete	
New Culvert System between Division & Mineral (TSO617)			Complete	
Curb Inlet Repairs	0	0	project complete	0
B St. & Porter, C St & Porter, B St to Porter (Harlem) - (TSO420)		0	project complete	0
34th & Alabama Detention Pond (Fix)	0	0	project complete	0
Stormwater - Missouri - North of Zora Phase 2	0	0	project complete	0
New Culvert System between Division & Mineral (TSO617)	0	0	project complete	0
1st Street Stormwater (TSO420)			project complete	
STREET PROJECTS				
Sunset Ridge Lights	0	0	project complete	0
Murphy & Minnesota	0	0	construction complete; final documents are being processed	